BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

YELAHANKA ZONE

MEASUREMENTS SHEETS

Name of work: Estimate for Filling of potholes in ward 07, Byatarayanapura

Estimate cost:-30.00 lakhs

(1)

BRUHAT BANGALORE MAHANAGARA PALIKE
KODIGEHALLI SUB DIVISION- WARD 7 BYATARAYANAPURA

gency **U.Ramesh**

ame of work:-Estimate for Filling of potholes in ward 07, Byatarayanapura

stimated Cost:-30.00 Lakhs

l O	Description of work	No	L	B	D	QTY
1	Earthwork excavation by manual means in rodinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking clods complete as per specifications					
	Sahakaranagara					
	Shop No.10	1	2.00	3.70	0.20	1.48
		1	1.70	1.30	0.20	0.44
		1	2.40	1.30	0.20	0.62
	No.809	1	3.10	4.10	0.20	2.54
		1	7.20	2.00	0.20	2.88
		1	1.60	1.70	0.20	0.54
		1	5.60	2.20	0.20	2.46
		1	5.30	3.30	0.20	3.50
		1	2.40	3.40	0.20	1.63
	791	1	1.80	1.40	0.20	0.50
	730	1	3.60	1.40	0.20	1.01
	H729	1	6.50	2.50	0.20	3.25
	H726	1	5.20	3.40	0.20	3.54
		1	1.60	1.20	0.20	0.38
	H723	1	1.30	7.40	0.20	1.92
	H708	1	2.80	1.30	0.20	0.73
	H714	1	1.10	1.00	0.20	0.22
	H609	1	2.90	2.60	0.20	1.51
	E2400	1	2.60	2.60	0.20	1.35
		1	5.10	2.90	0.20	2.96
	NNS HOUSE	1	2.30	1.80	0.20	0.83
	Skating ground	1	8.50	1.10	0.20	1.87
	NNS EP	1	1.70	2.00	0.20	0.68
	BSNL Office	1	1.80	1.80	0.20	0.65
		1	6.80	1.60	0.20	2.18
		1	3.90	1.90	0.20	1.48
	2705/3, near DWCC	1	3.60	3.00	0.20	2.16
		1	3.40	5.60	0.20	3.81
		1	5.10	0.65	0.20	0.66

3/10/19

Asstt.E.N.D
AE(WT)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

(2)

	Talakaveri Layout					
	Near White castle house	1	4.90	2.60	0.20	2.55
		1	1.50	1.30	0.20	0.39
		1	3.10	1.90	0.20	1.18
		1	3.50	4.00	0.20	2.80
		1	1.90	0.90	0.20	0.34
		1	3.90	2.40	0.20	1.87
		1	5.20	1.00	0.20	1.04
	H304	1	1.60	1.00	0.20	0.32
		1	4.80	3.90	0.20	3.74
		1	1.50	1.10	0.20	0.33
	H306	1	1.90	4.90	0.20	1.86
	H307	1	13.30	1.80	0.20	4.79
	H297	1	2.50	2.90	0.20	1.45
		1	2.40	3.10	0.20	1.49
	H293	1	0.90	0.10	0.20	0.02
	H291	1	1.60	2.90	0.20	0.93
	H408	1	2.50	2.30	0.20	1.15
		1	2.00	1.90	0.20	0.76
	H193	1	2.60	1.10	0.20	0.57
		1	2.60	1.30	0.20	0.68
	H146	1	1.90	1.30	0.20	0.49
		1	1.10	1.50	0.20	0.33
	H139	1	4.90	1.20	0.20	1.18
	H138	1	2.60	1.90	0.20	0.99
		1	4.30	2.40	0.20	2.06
		1	1.30	1.00	0.20	0.26
	H149	1	1.00	1.90	0.20	0.38
		1	1.50	3.90	0.20	1.17
	H135	1	4.60	4.90	0.20	4.51
	H134	1	0.90	1.20	0.20	0.22
		1	12.90	0.90	0.20	2.32
	H133	1	9.70	2.70	0.20	5.24
	H158	1	3.90	1.30	0.20	1.01
		1	2.70	4.90	0.20	2.65
		1	6.20	2.10	0.20	2.60
	H185	1	7.00	1.80	0.20	2.52
	H400	1	2.80	1.40	0.20	0.78
	H401	1	1.90	1.70	0.20	0.65
	Water tank	1	9.00	1.90	0.20	3.42

58.44

58.44

Actually N.D
AE(Civil)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

dra mouleshwari temple		1	3.50	2.30	0.20	1.61
		1	5.30	1.90	0.20	2.01
		1	2.30	9.50	0.20	4.37
		1	3.20	2.30	0.20	1.47
		1	1.10	1.60	0.20	0.35
	Nandini booth	1	3.20	2.90	0.20	1.86
	Garage gallery	1	2.20	2.00	0.20	0.88
		1	2.00	1.90	0.20	0.76
	H346/A	1	3.00	1.90	0.20	1.14
	H347	1	2.00	3.60	0.20	1.44
		1	7.80	2.90	0.20	4.52
		1	2.30	1.60	0.20	0.74
		1	3.60	1.80	0.20	1.30
	H328	1	1.60	1.60	0.20	0.51
	2ND A CROSS	1	6.60	1.60	0.20	2.11
	H325	1	7.00	2.30	0.20	3.22
		1	1.00	1.30	0.20	0.26
	NEAR SAI CILINIC	1	2.50	2.00	0.20	1.00
	Esteem mall road					
	H730/875	1	5.70	2.40	0.20	2.74
		1	2.40	2.20	0.20	1.06
		1	2.30	2.20	0.20	1.01
		1	3.50	3.30	0.20	2.31
		1	3.00	1.90	0.20	1.14
		1	1.90	1.00	0.20	0.38
	Syndicate bank	1	2.10	1.90	0.20	0.80
		1	5.20	4.20	0.20	4.37
	Axis bank	1	3.60	2.90	0.20	2.09
	Raghawendra hotel	1	2.70	1.90	0.20	1.03
		1	3.20	3.40	0.20	2.18
Gangamatha pooja house		1	4.20	1.80	0.20	1.51
	H7/2	1	4.50	1.20	0.20	1.08
	Axis bank ATM	1	4.50	1.10	0.20	0.99
		1	4.50	1.00	0.20	0.90

29.55

23.59

53.14

58.44

Abhilly. N.D
AE(WT)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Amruthanagara					
	81	1	5.00	2.00	0.20	2.00
		1	2.10	1.90	0.20	0.80
	80	1	2.10	2.50	0.20	1.05
		1	16.20	2.60	0.20	8.42
		1	2.40	0.90	0.20	0.43
	94	1	3.40	2.50	0.20	1.70
		1	2.20	1.50	0.20	0.66
	96	1	1.90	2.00	0.20	0.76
		1	4.50	2.20	0.20	1.98
		1	1.00	1.40	0.20	0.28
	53	1	2.20	6.00	0.20	2.64
	58/garage	1	1.90	1.40	0.20	0.53
		1	1.00	1.00	0.20	0.20
		1	0.90	0.90	0.20	0.16
	Lakshmi bakery	1	3.90	1.20	0.20	0.94
		1	4.00	1.60	0.20	1.28 23.83
	Amruthanagar C sector					
	Kavin Solutions	1	8.90	1.90	0.20	3.38
		1	2.40	1.90	0.20	0.91
		1	1.60	1.70	0.20	0.54
	H104/A	1	5.20	2.90	0.20	3.02
		1	3.00	2.20	0.20	1.32
		1	6.50	2.60	0.20	3.38
		1	3.30	0.90	0.20	0.59
		1	3.30	1.40	0.20	0.92
		1	6.70	2.30	0.20	3.08
		1	1.20	1.00	0.20	0.24
		1	2.30	1.50	0.20	0.69
	Sanjay dhabha road	1	2.80	2.60	0.20 19.53	1.46
	CB Layout					
	H453a	1	5.60	4.60	0.20	5.15
		1	4.40	1.75	0.20	1.54
	H516	1	4.00	1.60	0.20	1.28
		1	2.40	3.30	0.20	1.58
	H517	1	5.00	1.20	0.20	1.20
		1	1.80	4.40	0.20	1.58

55.89

NDP

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bengaluru.

		1	2.20	2.30	0.20	1.01
	H507	1	3.10	2.70	0.20	1.67
	H576	1	5.20	1.20	0.20	1.25
	H24	1	2.00	2.00	0.20	0.80
		1	3.60	5.30	0.20	3.82
		1	2.10	0.90	0.20	0.38
		1	1.00	2.30	0.20	0.46
		1	0.90	1.30	0.20	0.23
	9TH CROSS NEXT TO					
	B493	1	1.20	2.30	0.20	0.55
		1	1.60	0.80	0.20	0.26
	H481	1	4.00	1.10	0.20	0.88
	5TH main road	1	3.80	1.80	0.20	1.37
4th main road-7th cross		1	0.30	1.80	0.20	0.11
	H400	1	0.80	1.00	0.20	0.16
	h443	1	1.60	1.70	0.20	0.54
		1	2.10	1.50	0.20	0.63
		1	1.90	3.30	0.20	1.25
	H445	1	1.30	1.10	0.20	0.29
		1	1.50	1.60	0.20	0.48
Sri rama mandir-5th cross		1	1.10	1.30	0.20	0.29
	H305	1	1.10	1.20	0.20	0.26
		1	1.40	1.10	0.20	0.31
	H316	1	6.40	1.10	0.20	1.41
		1	2.10	2.30	0.20	0.97
	7TH MAIN ROAD H351	1	2.20	2.10	0.20	0.92
	H353	1	3.00	3.40	0.20	2.04
		1	2.50	1.80	0.20	0.90
		1	1	1	0.20	0.20
	H251-4TH CROSS	1	2.90	2.10	0.20	1.22
		1	2.30	1.00	0.20	0.46
	CB MAIN ROAD	1	2.10	3.10	0.20	1.30
		1	6.20	1.10	0.20	1.36
		1	4.20	1.10	0.20	0.92

Asst.Ly. N.D
AE(W)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	CB Main road to dasarahalli park road	1	2.10	3.30	0.20	1.39
		1	2.10	3.30	0.20	1.39
		1	2.10	1.30	0.20	0.55
		1	2.90	2.20	0.20	1.28
		1	1.90	2.20	0.20	0.84
	Amruthanagara					
	3rd main- bakery	1	3.00	6.00	0.20	3.60
		1	5.00	2.20	0.20	2.20
	H31	1	1.70	1.80	0.20	0.61
		1	1.90	1.80	0.20	0.68
	H30/2	1	4.40	4.30	0.20	3.78
	H27	1	1.80	2.50	0.20	0.90
		1	3.70	1.90	0.20	1.41
	H25	1	1.30	2.20	0.20	0.57
	H25	1	2.60	1.60	0.20	0.83
		1	2.00	3.60	0.20	1.44
	H22	1	2.20	1.40	0.20	0.62
		1	2.30	3.60	0.20	1.66
		1	2.10	2.00	0.20	0.84
	2ND MAIN H66	1	1.70	1.80	0.20	0.61
		1	2.10	2.00	0.20	0.84
	H52	1	2.40	1.80	0.20	0.86
	Jakkur Anjeneya temple road	1	2.10	3.30	0.20	1.39
		1	3.20	1.80	0.20	1.15
		1	1.90	1.80	0.20	0.68
		1	4.90	3.80	0.20	3.72
		1	2.10	3.90	0.20	1.64
		1	5.40	1.40	0.20	1.51
					cum	**283.36**

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

2	Providing laying, spreading and compacting graded fine aggregate to wet mix macadam specificationns including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surfce and compating with vibratory roller to achieve the desired density complete as per specifications					
	Sahakaranagara					
	Shop No.10	1	2	3.7	0.15	1.11
		1	1.7	1.3	0.15	0.33
		1	2.4	1.3	0.15	0.47
	No.809	1	3.1	4.1	0.15	1.91
		1	7.2	2	0.15	2.16
		1	1.6	1.7	0.15	0.41
		1	5.6	2.2	0.15	1.85
		1	5.3	3.3	0.15	2.62
		1	2.4	3.4	0.15	1.22
	791	1	1.8	1.4	0.15	0.38
	730	1	3.6	1.4	0.15	0.76
	H729	1	6.5	2.5	0.15	2.44
	H726	1	5.2	3.4	0.15	2.65
		1	1.6	1.2	0.15	0.29
	H723	1	1.3	7.4	0.15	1.44
	H708	1	2.8	1.3	0.15	0.55
	H714	1	1.1	1	0.15	0.17
	H609	1	2.9	2.6	0.15	1.13
	E2400	1	2.6	2.6	0.15	1.01
		1	5.1	2.9	0.15	2.22
	NNS HOUSE	1	2.3	1.8	0.15	0.62
	Skating ground	1	8.5	1.1	0.15	1.40
	NNS EP	1	1.7	2	0.15	0.51
	BSNL Office	1	1.8	1.8	0.15	0.49
		1	6.8	1.6	0.15	1.63
		1	3.9	1.9	0.15	1.11
	2705/3, near DWCC	1	3.6	3	0.15	1.62
		1	3.4	5.6	0.15	2.86
		1	5.1	0.65	0.15	0.50

35.86

NDD 35.86
AE(W)
3/10/19

Abstly N.D
AE(W)

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

(8)

	Talakaveri Layout					
Near White castle house		1	4.9	2.6	0.15	1.91
		1	1.5	1.3	0.15	0.29
		1	3.1	1.9	0.15	0.88
		1	3.5	4	0.15	2.10
		1	1.9	0.9	0.15	0.26
		1	3.9	2.4	0.15	1.40
		1	5.2	1	0.15	0.78
	H304	1	1.6	1	0.15	0.24
		1	4.8	3.9	0.15	2.81
		1	1.5	1.1	0.15	0.25
	H306	1	1.9	4.9	0.15	1.40
	H307	1	13.3	1.8	0.15	3.59
	H297	1	2.5	2.9	0.15	1.09
	0	1	2.4	3.1	0.15	1.12
	H293	1	0.9	0.1	0.15	0.01
	H291	1	1.6	2.9	0.15	0.70
	H408	1	2.5	2.3	0.15	0.86
		1	2	1.9	0.15	0.57
	H193	1	2.6	1.1	0.15	0.43
		1	2.6	1.3	0.15	0.51
	H146	1	1.9	1.3	0.15	0.37
		1	1.1	1.5	0.15	0.25
	H139	1	4.9	1.2	0.15	0.88
	H138	1	2.6	1.9	0.15	0.74
		1	4.3	2.4	0.15	1.55
		1	1.3	1	0.15	0.20
	H149	1	1	1.9	0.15	0.29
		1	1.5	3.9	0.15	0.88
	H135	1	4.6	4.9	0.15	3.38
	H134	1	0.9	1.2	0.15	0.16
		1	12.9	0.9	0.15	1.74
	H133	1	9.7	2.7	0.15	3.93
	H158	1	3.9	1.3	0.15	0.76
		1	2.7	4.9	0.15	1.98
		1	6.2	2.1	0.15	1.95
	H185	1	7	1.8	0.15	1.89
	H400	1	2.8	1.4	0.15	0.59
	H401	1	1.9	1.7	0.15	0.48
	Water tank	1	9	1.9	0.15	2.57
	chandra mouleshwari temple	1	3.5	2.3	0.15	1.21
		1	5.3	1.9	0.15	1.51
		1	2.3	9.5	0.15	3.28
		1	3.2	2.3	0.15	1.10
		1	1.1	1.6	0.15	0.26
	Nandini booth	1	3.2	2.9	0.15	1.39

54.54

M.M.N.D
AE(W)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Garage gallery	1	2.2	2	0.15	0.66
		1	2	1.9	0.15	0.57
	H346/A	1	3	1.9	0.15	0.86
	H347	1	2	3.6	0.15	1.08
		1	7.8	2.9	0.15	3.39
		1	2.3	1.6	0.15	0.55
		1	3.6	1.8	0.15	0.97
	H328	1	1.6	1.6	0.15	0.38
	2ND A CROSS	1	6.6	1.6	0.15	1.58
	H325	1	7	2.3	0.15	2.42
		1	1	1.3	0.15	0.20
	NEAR SAI CILINIC	1	2.5	2	0.15	0.75
	Esteem mall road	0	0	0	0.15	0.00
	H730/875	1	5.7	2.4	0.15	2.05
		1	2.4	2.2	0.15	0.79
		1	2.3	2.2	0.15	0.76
		1	3.5	3.3	0.15	1.73
		1	3	1.9	0.15	0.86
		1	1.9	1	0.15	0.29
	Syndicate bank	1	2.1	1.9	0.15	0.60
		1	5.2	4.2	0.15	3.28
	Axis bank	1	3.6	2.9	0.15	1.57
	Raghawendra hotel	1	2.7	1.9	0.15	0.77
		1	3.2	3.4	0.15	1.63
Gangamatha pooja house		1	4.2	1.8	0.15	1.13
	H7/2	1	4.5	1.2	0.15	0.81
	Axis bank ATM	1	4.5	1.1	0.15	0.74
		1	4.5	1	0.15	0.68
	Amruthanagara					
	81	1	5	2	0.15	1.50
		1	2.1	1.9	0.15	0.60
	80	1	2.1	2.5	0.15	0.79
		1	16.2	2.6	0.15	6.32
		1	2.4	0.9	0.15	0.32
	94	1	3.4	2.5	0.15	1.28
		1	2.2	1.5	0.15	0.50

42.71

42.71

28/10/19

Assistant Executive Engin
Kodigehalli Sub Divisio
Yelahanka Zone, B.B.M
Bangalore.

AE(TP)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

(10)

	96	1	1.9	2	0.15	0.57
		1	4.5	2.2	0.15	1.49
		1	1	1.4	0.15	0.21
	53	1	2.2	6	0.15	1.98
	58/garage	1	1.9	1.4	0.15	0.40
		1	1	1	0.15	0.15
		1	0.9	0.9	0.15	0.12
	Lakshmi bakery	1	3.9	1.2	0.15	0.70
		1	4	1.6	0.15	0.96
	Amruthanagar C sector					
	Kavin Solutions	1	8.9	1.9	0.15	2.54
		1	2.4	1.9	0.15	0.68
		1	1.6	1.7	0.15	0.41
	H104/A	1	5.2	2.9	0.15	2.26
		1	3	2.2	0.15	0.99
		1	6.5	2.6	0.15	2.54
		1	3.3	0.9	0.15	0.45
		1	3.3	1.4	0.15	0.69
		1	6.7	2.3	0.15	2.31
		1	1.2	1	0.15	0.18
		1	2.3	1.5	0.15	0.52
	Sanjay dhabha road	1	2.8	2.6	0.15	1.09
	CB Layout					
	H453a	1	5.6	4.6	0.15	3.86
		1	4.4	1.75	0.15	1.16
	H516	1	4	1.6	0.15	0.96
		1	2.4	3.3	0.15	1.19
	H517	1	5	1.2	0.15	0.90
		1	1.8	4.4	0.15	1.19
		1	2.2	2.3	0.15	0.76
	H507	1	3.1	2.7	0.15	1.26
	H576	1	5.2	1.2	0.15	0.94
	H24	1	2	2	0.15	0.60
		1	3.6	5.3	0.15	2.86
		1	2.1	0.9	0.15	0.28
		1	1	2.3	0.15	0.35
		1	0.9	1.3	0.15	0.18
	9TH CROSS NEXT TO GROUND					
	B493	1	1.2	2.3	0.15	0.41
		1	1.6	0.8	0.15	0.19
	H481	1	4	1.1	0.15	0.66
	5TH main road	1	3.8	1.8	0.15	1.03
	4th main road-7th cross	1	0.3	1.8	0.15	0.08
	H400	1	0.8	1	0.15	0.12
	h443	1	1.6	1.7	0.15	0.41
		1	2.1	1.5	0.15	0.47
		1	1.9	3.3	0.15	0.94
	H445	1	1.3	1.1	0.15	0.21
		1	1.5	1.6	0.15	0.36

8.58

16.49

4.48

42.61 42.61

AE(NP)

Assistant Executive Engineer,
Kodigehalli Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Sri rama mandir-5th cross	1	1.1	1.3	0.15	0.21
	H305	1	1.1	1.2	0.15	0.20
	0	1	1.4	1.1	0.15	0.23
	H316	1	6.4	1.1	0.15	1.06
	0	1	2.1	2.3	0.15	0.72
	7TH MAIN ROAD H351	1	2.2	2.1	0.15	0.69
	H353	1	3	3.4	0.15	1.53
		1	2.5	1.8	0.15	0.68
		1	1	1	0.15	0.15
	H251-4TH CROSS	1	2.9	2.1	0.15	0.91
		1	2.3	1	0.15	0.35
	CB MAIN ROAD	1	2.1	3.1	0.15	0.98
		1	6.2	1.1	0.15	1.02
		1	4.2	1.1	0.15	0.69
	CB Main road to dasarahalli park road	1	2.1	3.3	0.15	1.04
		1	2.1	3.3	0.15	1.04
		1	2.1	1.3	0.15	0.41
		1	2.9	2.2	0.15	0.96
		1	1.9	2.2	0.15	0.63
	Amruthanagara					
	3rd main- bakery	1	3	6	0.15	2.70
		1	5	2.2	0.15	1.65
	H31	1	1.7	1.8	0.15	0.46
		1	1.9	1.8	0.15	0.51
	H30/2	1	4.4	4.3	0.15	2.84
	H27	1	1.8	2.5	0.15	0.68
		1	3.7	1.9	0.15	1.05
	H25	1	1.3	2.2	0.15	0.43
	H25	1	2.6	1.6	0.15	0.62
		1	2	3.6	0.15	1.08
	H22	1	2.2	1.4	0.15	0.46
		1	2.3	3.6	0.15	1.24
		1	2.1	2	0.15	0.63
	2ND MAIN H66	1	1.7	1.8	0.15	0.46
		1	2.1	2	0.15	0.63
	H52	1	2.4	1.8	0.15	0.65
	Jakkur Anjeneya temple road	1	2.1	3.3	0.15	1.04
		1	3.2	1.8	0.15	0.86
		1	1.9	1.8	0.15	0.51
		1	4.9	3.8	0.15	2.79
		1	2.1	3.9	0.15	1.23
		1	5.4	1.4	0.15	1.13
					cum 36.52	212.52

6.58

16.3 NDP AE(WH) 4/10

13.50

4.48

23.02 NDP AE(WH) 36.52 3/11/10

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Asstt. Exe. Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

(12)

3	Filling pot holes and patch repairs with bituminous concrete 40mm. KSRRB M3000-5.Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.30, back filling the potholes with hot bituminous materail as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continous surface all as per clause 3004-2, complete as per specifications, MORTH specifications					
	Sahakaranagara					
	Shop No.10	1	2.00	3.70		7.40
		1	1.70	1.30		2.21
		1	2.40	1.30		3.12
	No.809	1	3.10	4.10		12.71
		1	7.20	2.00		14.40
		1	1.60	1.70		2.72
		1	5.60	2.20		12.32
		1	5.30	3.30		17.49
		1	2.40	3.40		8.16
	791	1	1.80	1.40		2.52
	730	1	3.60	1.40		5.04
	H729	1	6.50	2.50		16.25
	H726	1	5.20	3.40		17.68
		1	1.60	1.20		1.92
	H723	1	1.30	7.40		9.62
	H708	1	2.80	1.30		3.64
	H714	1	1.10	1.00		1.10
	H609	1	2.90	2.60		7.54
	E2400	1	2.60	2.60		6.76
		1	5.10	2.90		14.79
	NNS HOUSE	1	2.30	1.80		4.14
	Skating ground	1	8.50	1.10		9.35
	NNS EP	1	1.70	2.00		3.40
	BSNL Office	1	1.80	1.80		3.24
		1	6.80	1.60		10.88
		1	3.90	1.90		7.41
	2705/3, near DWCC	1	3.60	3.00		10.80
		1	3.40	5.60		19.04
		1	5.10	0.65		3.32
	Talakaveri Layout				238.92	
	Near White castle house	1	4.90	2.60		12.74
		1	1.50	1.30		1.95
		1	3.10	1.90		5.89
		1	3.50	4.00		14.00
		1	1.90	0.90		1.71
		1	3.90	2.40		9.36
		1	5.20	1.00		5.20
	H304	1	1.60	1.00		1.60
		1	4.80	3.90		18.72
		1	1.50	1.10		1.65
	H306	1	1.90	4.90		9.31
	H307	1	13.30	1.80		23.94

344.99

NDP AE(W) 4/10

106.07 344.99

Ashwathy. N.D AE(W)

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

	H297	1	2.50	2.90		7.25
		1	2.40	3.10		7.44
	H293	1	0.90	0.10		0.09
	H291	1	1.60	2.90		4.64
	H408	1	2.50	2.30		5.75
		1	2.00	1.90		3.80
	H193	1	2.60	1.10		2.86
		1	2.60	1.30		3.38
	H146	1	1.90	1.30		2.47
		1	1.10	1.50		1.65
	H139	1	4.90	1.20		5.88
	H138	1	2.60	1.90		4.94
		1	4.30	2.40		10.32
		1	1.30	1.00		1.30
	H149	1	1.00	1.90		1.90
		1	1.50	3.90		5.85
	H135	1	4.60	4.90		22.54
	H134	1	0.90	1.20		1.08
		1	12.90	0.90		11.61
	H133	1	9.70	2.70		26.19
	H158	1	3.90	1.30		5.07
		1	2.70	4.90		13.23
		1	6.20	2.10		13.02
	H185	1	7.00	1.80		12.60
	H400	1	2.80	1.40		3.92
	H401	1	1.90	1.70		3.23
	Water tank	1	9.00	1.90		17.10
	chandra mouleshwari temple	1	3.50	2.30		8.05
		1	5.30	1.90		10.07
		1	2.30	9.50		21.85
		1	3.20	2.30		7.36

247.74

247.74

Asstt. N.D AE(W-I)

Verified

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

NDD AE(W-I) 4/10/

106.07
344.99

		1	1.10	1.60		1.76
	Nandini booth	1	3.20	2.90		9.28
	Garage gallery	1	2.20	2.00		4.40
		1	2.00	1.90		3.80
	H346/A	1	3.00	1.90		5.70
	H347	1	2.00	3.60		7.20
		1	7.80	2.90		22.62
		1	2.30	1.60		3.68
		1	3.60	1.80		6.48
		1	1.60	1.60		2.56
	H328	1	6.60	1.60		10.56
	2ND A CROSS	1	7.00	2.30		16.10
	H325	1	1.00	1.30		1.30
		1	2.50	2.00		5.00
	NEAR SAI CILINIC	1			100.46	
	Esteem mall road	0				
	H730/875	1	5.70	2.40		13.68
		1	2.40	2.20		5.28
		1	2.30	2.20		5.06
		1	3.50	3.30		11.55
		1	3.00	1.90		5.70
		1	1.90	1.00		1.90
		1	2.10	1.90		3.99
	Syndicate bank	1	5.20	4.20		21.84
		1	3.60	2.90		10.44
	Axis bank	1	2.70	1.90		5.13
	Raghawendra hotel	1	3.20	3.40		10.88
		1	4.20	1.80		7.56
	Gangamatha pooja house	1	4.50	1.20		5.40
	H7/2	1	4.50	1.10		4.95
	Axis bank ATM	1	4.50	1.00		4.50
		1			117.85	
	Amruthanagara	0				
	81	1	5.00	2.00		10.00
		1	2.10	1.90		3.99
	80	1	2.10	2.50		5.25
		1	16.20	2.60		42.12
		1	2.40	0.90		2.16
	94	1	3.40	2.50		8.50
		1	2.20	1.50		3.30
	96	1	1.90	2.00		3.80
		1	4.50	2.20		9.90
		1	1.00	1.40		1.40
	53	1	2.20	6.00		13.20
	58/garage	1	1.90	1.40		2.66
		1	1.00	1.00		1.00
		1	0.90	0.90		0.81
	Lakshmi bakery	1	3.90	1.20		4.68
		1	4.00	1.60	119.12	6.40
					337.42	337.47

Ashwini.N.D
AE(W31)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

	Amruthanagar C sector					
	Kavin Solutions	1	8.90	1.90		16.91
		1	2.40	1.90		4.56
		1	1.60	1.70		2.72
	H104/A	1	5.20	2.90		15.08
		1	3.00	2.20		6.60
		1	6.50	2.60		16.90
		1	3.30	0.90		2.97
		1	3.30	1.40		4.62
		1	6.70	2.30		15.41
		1	1.20	1.00		1.20
		1	2.30	1.50		3.45
	Sanjay dhabha road	1	2.80	2.60		7.28
	CB Layout				92.10	
	H453a	1	5.6	4.6		25.76
		1	4.4	1.75		7.70
	H516	1	4	1.6		6.40
		1	2.4	3.3		7.92
	H517	1	5	1.2		6.00
		1	1.8	4.4		7.92
		1	2.2	2.3		5.06
	H507	1	3.1	2.7		8.37
	H576	1	5.2	1.2		6.24
	H24	1	2	2		4.00
		1	3.6	5.3		19.08
		1	2.1	0.9		1.89
		1	1	2.3		2.30
		1	0.9	1.3		1.17
	9TH CROSS NEXT TO GROUND				109.81	
	B493	1	1.2	2.3		2.76
		1	1.6	0.8		1.28
	H481	1	4	1.1		4.40
	5TH main road	1	3.8	1.8		6.84
	4th main road-7th cross	1	0.3	1.8		0.54
	H400	1	0.8	1		0.80
	h443	1	1.6	1.7		2.72
		1	2.1	1.5		3.15
		1	1.9	3.3		6.27
	H445	1	1.3	1.1		1.43
		1	1.5	1.6		2.40
	Sri rama mandir-5th cross	1	1.1	1.3		1.43
	H305	1	1.1	1.2		1.32
		1	1.4	1.1		1.54
	H316	1	6.4	1.1		7.04
		1	2.1	2.3		4.83
	7TH MAIN ROAD H351	1	2.2	2.1		4.62
	H353	1	3	3.4		10.20
		1	2.5	1.8		4.50
		1	1	1	69.07	1.00
					276.58	276.58

NDP
AE(WZ)
5/10/19

Addl. N.D
AE(WZ)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

(16)

H251-4TH CROSS	1	2.9	2.1		6.09
	1	2.3	1		2.30
CB MAIN ROAD	1	2.1	3.1		6.51
	1	6.2	1.1		6.82
	1	4.2	1.1		4.62
CB Main road to dasarahalli park road	1	2.1	3.3		6.93
	1	2.1	3.3		6.93
	1	2.1	1.3		2.73
	1	2.9	2.2		6.38
	1	1.9	2.2		4.18
Amruthanagara				53.69	
3rd main- bakery	1	3	6		18.00
	1	5	2.2		11.00
H31	1	1.7	1.8		3.06
	1	1.9	1.8		3.42
H30/2	1	4.4	4.3		18.92
H27	1	1.8	2.5		4.50
	1	3.7	1.9		7.03
H25	1	1.3	2.2		2.86
H25	1	2.6	1.6		4.16
	1	2	3.6		7.20
H22	1	2.2	1.4		3.08
	1	2.3	3.6		8.28
	1	2.1	2		4.20
2ND MAIN H66	1	1.7	1.8		3.06
	1	2.1	2		4.20
H52	1	2.4	1.8		4.32
Jakkur Anjeneya temple road	1	2.1	3.3		6.93
	1	3.2	1.8		5.76
	1	1.9	1.8		3.42
	1	4.9	3.8		18.62
	1	2.1	3.9		8.19
	1	5.4	1.4	153.72	7.56
			Sqm	Total	**1416.79**

NDP AE(W) 2/11/19

211.26

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub division

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.